

# THE BUILD BULLETIN

## Updates for The North West

In January, we were able to release over 130 more serviceable properties onto our network. At this point in time, our network is ready to service over 830 properties across the project.

As mentioned previously, the completion of the network is being held up by multiple dependencies. However, our build partners will be back onsite in March to progress any works that are not held up by permit restrictions or wayleaves.

To give residents a clear understanding as to what is holding up their property's connection, we've broken down these dependencies on the table overleaf.

Please be aware that the below road closure has been permitted by Cheshire West and Cheshire Council for the March;

Street	Date	Reason	Details
Dutton Lane and Roddy Lane, Northwich	<i>Rescheduled:</i> 11 Mar to 15 Mar	10 x pole installations and approx. 130m excavation	<a href="#">More info on Dutton Lane</a> <a href="#">More info on Roddy Lane</a>

### Nursery Park

Great news Nursery Park! The wayleaves have been signed off by all parties meaning pole installations can progress. We've scheduled this in for WC 11 March. Following this, our contractors will build your local network then splice and test the fibres ready for home connections.

### Home connections

Due to our civils contractors being off site, there is a small back log of underground connections. We'd like to thank residents affected by this for their continued patience. When they return to site this month, the first item on their list will be completing the ground works needed for your lead ins.

Home connections will continue over the next few months as more residents sign-up and more properties become live. Those who have signed-up for a connection will be contacted to book in their installation as soon as their local network is ready.

If you're yet to sign-up for a connection, contact our sales team now to secure our latest offer on 0333 305 7560 (option1) or send an email to [sales@fusionfibregroup.co.uk](mailto:sales@fusionfibregroup.co.uk)

28 FEB 2024

0333 305 7560

[SALES@FUSIONFIBREGROUP.CO.UK](mailto:SALES@FUSIONFIBREGROUP.CO.UK)

**fusion fibre** group.

## Remaining works

Dependency	Streets associated	Forecasted time until connections
<p>A wayleave we were waiting for has now been signed. We will now progress the civil engineering work needed followed by network building and testing.</p>	<p>Ainsworth Lane Beech Rise Poplar Vale</p>	<p>2-3 months</p>
<p>The Roddy / Dutton Lane works which will be completed in March (due to permit restrictions).</p>	<p>Chapel Avenue Chapel Lane Highbank Road Roddy Lane The Hurst</p>	<p>2-3 months</p>
<p>Civil engineering work followed by network building and testing.  (re-commencing end of March)</p>	<p>Bag Lane Cow Lane Crabmill Lane Flaxmere Foresters Close Hamblett's Hollow Kingsley Close Maddocks Hill Marsh Lane Moss Lane Norley Road Onston Lane Post office Lane Pytchley's Hollow School Bank School Lane West View Road</p>	<p>3-4 months</p>
<p>Network building and testing (re-commencing late-march)</p>	<p>Brookside Dark Lane Highbank Road Top Road Bent Lane Church Walk Cliff Lane Crewood Common Road Gabriel Bank Kingsley Road Marsh Lane Meadows Gate Mill Lane Millpond Court Norley Lane Orchard Gate Pecks Brow Roddy Lane Sandhole Lane Station Road</p>	<p>2-3 months</p>

\*If your street falls under multiple categories, it is because properties in your street are affected by one or more of these dependencies. If you've got a signed contract, our installations team will call to book you in as soon as you are live.