

THE BUILD BULLETIN

Updates for York

Escrick

In the last few weeks, we have continued home connections for the lucky residents who are ready for service along Skipworth Road, Dower Chase and Dower Park. Throughout April we're continuing this momentum.

Works continued in March to make more of the network live. You may have seen our friendly team trenching along Carr Lane or opposite Main Street. These essential works on the network's distribution route will enable us to connect even more of the community to full fibre broadband.

We'd like to thank those waiting for a home connection for their patience and understanding. If you've got a contract signed, our installation team will be in touch as soon as your local network is live.

If you'd like to sign up for an ultrafast upgrade, it's not too late. Speak to our sales team via 0333 305 7560 or browse our packages and sign-up online using our postcode checker: <https://fusionfibregroup.co.uk/coverage-postcode-checker/>

As mentioned previously, the completion of the network is being held up by a few wayleave negotiations and permit restrictions. However, our build partners will continue to progress works where possible throughout April. We're currently forecasting for the network to be complete in June.

10 APRIL 2024

0333 305 7560

SALES@FUSIONFIBREGROUP.CO.UK

fusion fibre group.

Stockton on the Forest

In March we reached another major milestone. Our first customers in Stockton on the Forest are now enjoying ultrafast broadband speeds up to 1000Mbps. So far, we've had a lot of positive feedback from those connected.

In the coming weeks, our installation team will continue to connect homes and businesses to the network. 377 homes and businesses are now ready for service! So, if you're interested in a connection, now's the perfect time to upgrade your broadband connection.

You can now browse our competitive packages and sign-up online via our new postcode checker: <https://fusionfibregroup.co.uk/coverage-postcode-checker/>.

If you'd prefer to discuss your new connection in person, our Sales Team will be in the village on 23 April to speak one-on-one with those interested. All residents are welcome to join us at Dean's Garden Centre.



WHEN

Tuesday, 23 April
1:00 pm to 6:00 pm



WHERE

Deans Garden Centre
Stockton on the Forest
YO32 9UE

NOW LIVE

CHAUMONT WAY YO32 9TX
CLEVELAND GARDENS YO32 9WE
GAY MEADOWS YO32 9UJ
HOLLY TREE GARTH YO32 9YU
HUNTSMANS COURT YO32 9AD
KINGSMOOR ROAD YO32 9TY
KINGSMOOR ROAD YO32 9TZ
MAPLE COURT YO32 9HX
MARMIAN DRIVE YO32 9UX
POPLARS CLOSE YO32 9WD
SANDY LANE YO32 9UR
SANDY LANE YO32 9US
SANDY LANE YO32 9WB
STOCKTON LANE YO32 9LE

STOCKTON LANE YO32 9UE
STONE RIGGS YO32 9UG
STONE RIGGS YO32 9UH
THE ELMS YO32 9WF
THE LIMES YO32 9UL
THE VILLAGE YO32 9HF
THE VILLAGE YO32 9HW
THE VILLAGE YO32 9UF
THE VILLAGE YO32 9UN
THE VILLAGE YO32 9UP
THE VILLAGE YO32 9UQ
THE VILLAGE YO32 9UW
TRINITY CLOSE YO32 9ZE
TRINITY MEADOWS YO32 9WA

NB: Not all properties in these postcodes will be live.

As mentioned in the last bulletin, our Stockton on the Forest network is largely complete. 76% of the network is built, tested and ready for service! Fortunately, in March Openreach removed the defective pole which was preventing us from completing some of the build, so we can now install the fibre network here. You'll see our team on site completing this work towards the end of next week.

In March, we continued to progress the wayleaves which are holding up remaining pockets of the network. These conversations are still ongoing.

Thank you to the residents who are patiently waiting for their connection. Please be assured that our team are committed to completing your network as quickly as possible. The below table will indicate the dependencies affecting your postcode's connection.

Remaining works		
Dependency	Streets associated	Forecasted time until your installation appointment can be booked
Openreach Defective pole.	SANDY LANE Y032 9UU SANDY LANE Y032 9UT SANDY LANE Y032 9WB SANDY LANE Y032 9UR THE VILLAGE Y032 9UP THE VILLAGE Y032 9UW	Now this pole has been removed we will look to build, test and release the local network into service within the next 4 weeks
We are waiting for a wayleave negotiations to be finalised in this area before the build can continue.	THE VILLAGE Y032 9UP	Dependant on how quickly negotiations are progressed with the land owners
A wayleave we were waiting for has now been finalised. We will now progress network building and testing.	BAR LANE Y032 9XS BARR LANE Y032 9TS SANDY LANE Y032 9US SANDY LANE Y032 9UR SANDY LANE Y032 9UT SANDY LANE Y032 9UU	Within the next 4 weeks

If your postcode falls under multiple categories, it is because properties in your postcode are affected by one or more of these dependencies. If you've got a signed contract, our installations team will call to book you in as soon as you are live.

10 APRIL 2024

0333 305 7560

SALES@FUSIONFIBREGROUP.CO.UK