

THE BUILD BULLETIN

Updates for The North West

In March our team continued working to complete your community's full fibre network. At this stage, 850 premises across the project are ready to be serviced.

Our civils team have been working hard across the site in March following the completion of the works on Nursery Park, School Bank and Foresters Close.

You may have spotted our team installing 10 new telegraph poles and excavating 130m along Dutton and Roddy Lane. This work will facilitate critical parts of our distribution route, in turn enabling us to service several streets in the area. Similarly, a handful of poles were installed in Nursery Park to facilitate the estate's lead-ins.

From WC 29 April, we'll be back on-site splicing and testing the fibre cables in these areas. Our thorough testing process ensures homes and businesses can receive bandwidth built for the future (up to 1000Mbps!). Once the tests have the green light, our home installations team will be in contact with those who have contracts in the area.

Before that, from 22 April you may pass by our team working in Crowton. They'll be pulling fibre cables through the new and existing underground infrastructure, ready for splicing and testing.

Street	Date	Reason	Details
School Lane	15 April – 19 April	Footway Closure to facilitate road works	More info

Installation appointments

Home connections have continued in March with more than 100 homes and businesses now experiencing the full fibre difference. Our civils engineering contractors have ramped up works throughout the villages to speed up the process for those in line for underground connections.

Our dedicated installations team have thoroughly enjoyed connecting properties to the fibre network which will serve your community for generations to come, and we're delighted with the positive feedback we've been receiving. You can read our recent reviews on [Trustpilot](#).

At this time, we're forecasting for all properties to be ready for home connections by June, with installation appointments continuing throughout spring and summer.

We would like to thank residents for their continued patience throughout this project. We acknowledge it's taken us far longer to complete the network than first predicted. However, we remain committed to completing the build without compromising on quality.

It's not too late to sign up! Get in touch with our sales team to discuss our current offers, or order online via: <https://fusionfibregroup.co.uk/coverage-postcode-checker/>

Remaining works

Dependency	Streets associated	Forecasted time until your installation appointment can be booked in
<p>Civil engineering work to be completed in Mid-April followed by network building and testing.</p>	<p>Crabmill Lane Flaxmere Hamblett's Hollow Norley Road Post Office Lane Pytchley's Hollow School Lane</p>	<p>1-2 months</p>
<p>Network building, splicing and testing (re-commencing WC 29 April)</p>	<p>Ainsworth Lane Bag Lane Beech Rise Bent Lane Brookside Chapel Avenue Chapel Lane Church Walk Cliff Lane Cow Lane Crewood Common Road Dark Lane Foresters Close Gabriel Bank Highbank Road Kingsleigh Close Kingsley Road Maddocks Hill Marsh Lane Meadows Gate Mill Lane Millpond court Moss Lane Norley Lane Nursery Park Onston Lane Orchard Gate Pecks Brow Poplar Vale Roddy Lane Sandhold Lane School Bank Station Road Swan Court The Hurst Top Road West View Road</p>	<p>1-2 months</p>

*If your street falls under multiple categories, it is because properties in your street are affected by one or more of these dependencies. If you've got a signed contract, our installations team will call to book you in as soon as you are live.

10 APRIL 2023

SALES@FUSIONFIBREGROUP.CO.UK

0333 305 7560